

**May 31, 2007**

**The asphalt resurfacing of berth 8 is complete.**

I am pleased to announce that the asphalt resurfacing of berth 8 is complete. This finalizes the resurfacing work in both berths 7 and 8 and allows operations to resume full use of both berths. Rail reconstruction is also complete allowing rail operations behind berths 7 and 8 to resume. Outstanding however is the cable tray work along the bull rail in both berths. Estimated time of completion of the cable tray is June 22nd. This work should have minimal impact on vessel operations. Please continue to drive with caution along the berths as contractors will be working in the area until such time as work is completed.

Reminder that Phase II construction is still scheduled to start May 28th. The area of construction will be from the upriver side of Shed 2 to the downriver end of the Charlie lane up to the berth face. This does not include area required for the relocated roadway, which can be on the upriver side of the area of construction. The area will be cordoned off starting tomorrow. Thank you to every one, especially the vessel planners, for your efforts in accommodating all construction work safely and successfully.

Jurgen Franke, P.Eng.  
Capital Projects/Facility Maintenance  
Fraser Surrey Docks LP  
OFF (604) 581-2233  
CELL (778) 838-7581  
FAX (604) 495-1195